

Construction at Women's & Childrens Hospital Palakkad

ID	Task Name	Duration	Start	Finish
1	Second Floor			
	RCC slab & beam	20 days	09-11-2023	29-11-2023
2	Stair headroom, Lift machine room	9 days	30-11-2023	08-12-2023
3	Dummy Columns	5 days	09-12-2023	14-12-2023
4	Masonry work with Lintel & sunshade			
	First floor	13 days	22-11-2023	05-12-2023
	Second Floor	19 days	30-11-2023	18-12-2023
5	Internal Plastering			
	Ground Floor	6 days	19-12-2023	25-12-2023
	First floor	9 days	26-12-2023	05-01-2024
	Second Floor	12 days	06-01-2024	18-01-2024
6	External Plastering	18 days	19-01-2024	17-02-2024
7	Retaining wall Front portion work	24 days	22-12-2023	14-01-2024
8	Plumbing work			
	bathroom	11 days	22-01-2024	01-02-2024
	septic tank	17 days	19-01-2024	05-02-2024
	pipe & fittings	9 days	10-04-2024	19-04-2024
9	Door & windows			
	First floor	19 days	11-12-2023	30-12-2023
	Second Floor	26 days	02-01-2024	28-01-2024
10	Flooring work			
	First floor	6 days	28-02-2024	04-03-2024
	Second Floor	11 days	05-03-2024	15-03-2024
11	Painting work			
	Ground Floor	7 days	16-03-2024	23-03-2024
	First floor	9 days	25-03-2024	02-04-2024
	Second Floor	11 days	03-04-2024	13-04-2024
	External painting work	17 days	15-04-2024	01-05-2024
12	Site clearing	5 days	02-05-2024	06-05-2024